



Date : 26-05-1999

TO WHOM IT MAY CONCERN

This is to certify that M/s. **Associated Builders Corporation Limited**, ABC House (2nd floor), 8, Banani C/A, Kemal Ataturk Avenue, Dhaka- 1213 was awarded a contract for *Construction of Multi-storied Head Quarter Building (1st phase upto 10 storey) of Social Marketing Company at 33, Banani Commercial Area, Dhaka*. The Work Order was issued to them on **December 11, 1996** (Reference PE/11QB/14/96) for a total contract price of Tk. 10.22 crore approximately. The break up of cost of various components are given below :

a)	Civil Works	:	Tk	8,80,19,224.37
b)	Sanitary & Water supply works	:	Tk	25,39,334.73
c)	Electrification works, Installation of telephone system etc.	:	Tk	69,46,114.90
d)	Supply & Installation of lifts (1 no.)	:	Tk	47,00,000.00

Total Amount : Tk. 10.22.04.674.00

The work involved construction of a high rise R.C.C. building of 10-storey height (1st phase) having basement at 2.74 metre below ground including 2 level car parks and foundation is capable to withstand a 22-storey building to be taken up in 2nd phase of construction. The total floor area is 7,100 sq.m (1st phase).

The contractor mobilized their resources soon after receiving the work order. They have completed the following works satisfactorily :

1. Shore piling works around the building to protect excavation of foundation from collapse (405 m diameter R.C.C. bored piles of 10 metre length)

Total number of piles : 108 Nos.
Piling work completed on : 11.01.97

2. R.C.C bored piling works of 500 mm diameter, length of 17 meter and 70 tons allowable capacity (ultimate load 210 tons) to withstand the building load of a 22-storey height.

Total number of piles : 251 Nos.
Piling work completed on : 15.04.97

3. Different thickness of base (1220 mm to 3664 mm) involving 1231 cubic metre of concrete were cast in 4 (four) phases in 52 hours and completed on 03.08.97.

dexterous consultants ltd.
planners architects engineers

86, dhanmondi r/a, road no. 9A, (19 old) dhaka-1209, phone: 9130362, 8119087, 9123154, 9118013, 9121506
cable : dexter. fax : 88-02-9122844



All major works of the building (1st phase) were substantially completed satisfactorily on 25.05.1999 and handed over to the Employer. The approximate quantities of main items of work executed by the Contractor are as follows :

a)	Earth work	:	3,790 M3
b)	R.C.C. casting (including basement)	:	4,286 M3
c)	Reinforcement work (plain & deformed)	:	839 M.T.
d)	Brick work		
	i] 254 mm thick	:	94 M3
	ii] 127 mm thick	:	2,510 M2
	iii] 76 mm thick	:	23 M2
e)	Mosaic work	:	3,948 M2
f)	Plastering work	:	12,700 M2
g)	Painting work		
	i] White wash	:	1,140 M2
	ii] Plastic emulsion paint, Bonntile and weather coat paint work	:	11,600 M2
h)	Power coated Aluminum work	:	1,065 M2
i)	Blue green reflected glass	:	1,208 M2
j)	Wooden door work	:	8 M3
k)	Marble work	:	368 M2
l)	Ceramic tiles work	:	1,287 M2
m)	Wooden and stainless steel stair work	:	165 M2
n)	Plastic door work	:	77 Nos.
o)	Concrete admixture (Sealoproof)	:	5,425 Litre

All works including sanitary, water supply, electrification, telephone, supply and installation of lift, supply & installation of fire detection and protection system, supply & installation of security and traffic controlling system etc. were successfully executed within the scheduled date of completion. The whole project was financed by Social Marketing Company, monitored by the USAID.

The performance of Associated Builders Corporation Ltd. (ABC Ltd.) in respect of quality and time schedule is satisfactory.

I wish them every success.

ENGR. HASAN MD. EUNUS
CHAIRMAN
DEXTEROUS CONSULTANTS LTD.

dexterous consultants ltd.
planners architects engineers

86, dhanmondi r/a, road no. 9A, (19 old) dhaka-1209, phone: 9130362, 8119087, 9123154, 9118013, 9121506
cable : dexter. fax : 88-02-9122844